



# REPORT

## Level One Inspection and Testing Services

Riverfield Estate Stage 2, Clyde  
Lot's 201 to Lot 242

Prepared for:

Grosvenor Lodge Pty Ltd

11 April 2022

Our Ref: 1016363.002.v1

25 Metcalf Street, Dandenong South, Vic 3175, Australia  
[www.chadwickgeotechnics.com.au](http://www.chadwickgeotechnics.com.au)

## Document Control

| Title: Level One Inspection and Testing Services |         |                |              |              |                |
|--|---------|----------------|--------------|--------------|----------------|
| Date   | Version | Description    | Prepared by: | Reviewed by: | Authorised by: |
| 11 April 2022                                    | 1       | 1016363.002.v1 | RHB          | RHB          | TJC            |
|  |         |                |              |              |                |
|  |         |                |              |              |                |
|  |         |                |              |              |                |
|  |         |                |              |              |                |
|  |         |                |              |              |                |

### Distribution:

Grosvenor Lodge Pty Ltd

1 electronic copy

Chadwick Geotechnics Pty Ltd (FILE)

1 electronic copy

## Table of contents

|              |                                       |   |
|--------------|---------------------------------------|---|
| 1            | Introduction                          | 2 |
| 2            | Project details                       | 2 |
|              | 2.1 Location                          | 2 |
|              | 2.2 Fill specification                | 2 |
|              | 2.3 Roles                             | 3 |
|              | 2.4 Source of material                | 3 |
|              | 2.5 General                           | 3 |
|              | 2.6 Subgrade inspection               | 3 |
|              | 2.7 Earthwork supervision             | 3 |
|              | 2.8 Earthwork equipment               | 4 |
|              | 2.9 Geotechnical sampling and testing | 4 |
| 3            | Conclusion                            | 5 |
| 4            | Applicability                         | 5 |
|              |                                       |   |
| Appendix A : | Site plan                             |   |
| Appendix B : | Hilf density test summary             |   |
| Appendix C : | Hilf density testing reports          |   |
| Appendix D : | Controlled Fill certificate           |   |

## 1 Introduction

As part of the construction of the Riverfield Estate development in Clyde, Chadwick Geotechnics Pty Ltd (Chadwick Geotechnics), has been engaged by Grosvenor Lodge Pty Ltd to provide Geotechnical Inspection and Testing Authority (GITA), services for the earthworks within Stage 2 of the Estate during construction.

This report presents the earthworks supervision methods and density testing results for the residential lot numbers 201 to Lot 242 within the Stage 2 site.

The earthworks were completed between 12 December 2020 and 1 December 2021.

The specification required the earthworks to be completed under Level 1 Supervision, that is, full-time Inspection and Testing of the earthworks. Chadwick Geotechnics were onsite for the duration of the earthworks program.

## 2 Project details

### 2.1 Location

The Riverfield Estate is located in Clyde, the Stage 2 site is located on the Eastern Boundary of the Estate and North of Stage 1. The stage is being developed as a residential development.

A site plan of the site is included in Appendix A.

### 2.2 Fill specification

A summary of the specification is shown below:

- All filling in excess of 300mm depth shall be constructed to specifications satisfying the requirements of AS 3798-2007 "Guidelines on Earthworks for Commercial and Residential Developments".
- All filling works shall be undertaken with supervision to the standard detailed as "Level 1 Inspection and Testing" in AS 3798-2007, such that the supervisor will issue a notice detailing that the works comply with the specifications and drawings.
- The fill soils to comply with the 'Suitable Material' in accordance with Section 4.4 of the AS3798-2007, and the following:
  - Maximum particle size of 150mm.
  - Particles over 37.5mm diameter not to exceed 20% of the material.
  - Organic soils, topsoil, silts, or soils containing organic matter, wood, plastics, metal or other deleterious materials are not acceptable.
- Subgrade to be proof rolled in presence of the Level 1 Inspector prior to the placement of engineered fill.
- Fill to be compacted in near horizontal layers.
- Compaction to achieve a ratio of at least 95% Standard MDD (maximum dry density).
- Frequency of testing to be in accordance with Table 8.1 of AS3798-2007.



## 2.3 Roles

The organisations and their roles are presented in Table 2.1 below.

Table 2.1 Project roles

| Role   | Organisation                      |
|--|-----------------------------------|
| Developer  | Grosvenor Lodge Pty Ltd           |
| Geotechnical Inspection and Testing Authority (GITA) | Chadwick Geotechnics Pty Ltd      |
| Civil Designer                                       | Charlton Degg Consultants Pty Ltd |
| Earthworks Contractor                                | Brown Property Group Pty Ltd      |

## 2.4 Source of material

The material used on site was imported from locally sources.

## 2.5 General

The inspection and testing of earthworks have been carried out in accordance with AS3798-2007, 'Guidelines on earthworks for commercial and residential developments', with a frequency of field density tests as per a Type 1 project (large scale operation). Compaction control laboratory testing was undertaken within Chadwick Geotechnics NATA accredited laboratories in accordance with AS1289 'Methods of Testing Soils for Engineering Purposes'.

## 2.6 Subgrade inspection

Prior to fill being placed the subgrade was inspected. The inspections were performed in accordance with the Level 1 guidelines presented in AS 3798–2007 Section 5.5. The stripped surface was stripped to natural clay, and the area was found to be firm and free of vegetation and other deleterious material. All pre-existing uncontrolled fill was removed prior to the placement of engineered fill to achieve the design levels.

## 2.7 Earthwork supervision

Full time Level 1 inspection and testing of the Stage 2 filling operations commenced on 12 December 2020 and was completed on 1 December 2021. During this period Chadwick Geotechnics was on site all the time (except when there were no earthworks) and observed the earthworks, the placing of fill including the supply of material, conditioning of material (moisture conditioning and oversize removal), placement and compaction of the fill material.

All fill material was placed in lift sequences and Chadwick Geotechnics verified that the surface of the stripped subgrade and additional lifts were thoroughly scarified, and moisture conditioned prior to placement of additional layers to prevent delamination at the layer interface.

Below are two photographs of typical earthwork operations completed during earthworks, See Photographs 2.7.1 and 2.7.2 below.



Photograph 2.7.1:  
Material Compaction and Conditioning



Photograph 2.7.2:  
Moisture Conditioning material

## 2.8 Earthwork equipment

The fill was placed and compacted using vibrating Pad foot rollers. Water trucks with water cannons attached were used to moisture condition the soil materials. The layer thicknesses were controlled using earthwork machinery with built-in GPS systems.

## 2.9 Geotechnical sampling and testing

Field density and moisture content testing was carried out using a calibrated portable density and moisture gauge in accordance with AS 1289.5.8.1. The HILF rapid compaction test was used for peak converted wet density determinations in accordance with AS 1289.5.7.1. Test locations were recorded using hand held GPS units. A site plan showing the field density test locations is provided in Appendix A. A summary of Hilf density testing is presented in Appendix B and the Hilf density test reports are presented in Appendix C.

A total of 69 test were performed across the Stage 2 area during the filling process.

The results show that 14 tests failed to meet the specification requirements for the project. The earthworks contractor was advised of the tests that failed and the fill relevant to the areas were reworked, reconditioned, re-compacted and subsequently retested. The result showed that the tests achieved the specification requirements for the project.

A summary of the Hilf density test reports is provided within Appendix B and all the test reports are provided within Appendix C, a controlled fill certificate is provided within Appendix D.

### 3 Conclusion

On the basis of our inspections and after considering all test results relating to the project, it is our opinion, so far as it is able to be determined, that:

- The materials used by the earthworks contractor met the geotechnical property requirements of the specification.
- The fill material placed was tested at a suitable frequency in accordance with AS 3798-2007- Table 8.1 and the results indicate the compacted material achieved the minimum density requirement of the specification.
- Given the consistent construction practices followed by the earthworks contractor, and as witnessed by Chadwick Geotechnics, combined with the satisfactory verification of test results achieved, it is inferred that areas of the site between test locations were performed to the same standard as those areas that have been tested.

It is our opinion that the earthworks undertaken have been performed in accordance with the requirements of Section 8.2 of AS3798-2007 - Level 1 Inspection and Testing.

### 4 Applicability

This report has been prepared for the exclusive use of our client Grosvenor Lodge Pty Ltd , with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose, or by any person other than our client, without our prior written agreement.

Recommendations and opinions in this report are based on data from discrete investigation locations. The nature and continuity of subsoil away from these locations are inferred but it must be appreciated that actual conditions could vary from the assumed model.

Should you require any further information regarding this report, please do not hesitate to contact the undersigned on (03) 8796 7900.

Chadwick Geotechnics Pty Ltd

Report prepared by:

Authorised for Chadwick Geotechnics Pty Ltd by:



.....  
Robert Barden  
Project Manager


.....  
Tim Chadwick  
Project Director

11-Apr-22  
\\ttgroup.local\corporate\dandenong\geo projects\1016363\2 stage 2\workingmaterial\april 2022 level one\1016363.002.r1 level one report riverfield stage 2.docx

## Appendix A: Site plan

---







## Appendix B: Hilf density test summary

---

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL   | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks          |
|----------------|-------------|------------|------------|--------------|--------------|------|--------------------------------------|-----------------------|-------------|------------------|
| HDR:W20DS06452 | S20DS-23328 | 12/12/2020 | 121        | 356774.8     | 5777643.8    | 8.01 | 102                                  | 0.5 wet               | Pass        |                  |
| HDR:W20DS06452 | S20DS-23329 | 12/12/2020 | 121        | 356773.7     | 5777645.9    | 8.19 | 96.5                                 | 3.5 wet               | Fail        | See Retest 23693 |
| HDR:W20DS06452 | S20DS-23330 | 12/12/2020 | 110        | 356735.6     | 5777618.6    | 8.87 | 96.5                                 | 3.0 wet               | Pass        |                  |
| HDR:W20DS06452 | S20DS-23331 | 12/12/2020 | 120        | 356703.3     | 5777708.9    | 9.28 | 95                                   | 3.5 wet               | Fail        | See Retest 23695 |
| HDR:W20DS06452 | S20DS-23332 | 12/12/2020 | 122        | 356768.4     | 5777610.8    | 8.67 | 99.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W20DS06452 | S20DS-23333 | 12/12/2020 | 26         | 356748.8     | 5777696.5    | 9    | 103                                  | 1.0 wet               | Pass        |                  |
| HDR:W20DS06453 | S20DS-23334 | 11/12/2020 | 140        | 356691.2     | 5777689.5    |      | 98.5                                 | 1.0 wet               | Pass        |                  |
| HDR:W20DS06453 | S20DS-23335 | 11/12/2020 | 202        | 356676.8     | 5777732.7    |      | 94                                   | 1.5 dry               | Fail        | See Retest 23618 |
| HDR:W20DS06453 | S20DS-23336 | 11/12/2020 | 119        | 356748.7     | 5777660.7    |      | 93.5                                 | omc                   | Fail        | See Retest 23616 |
| HDR:W20DS06453 | S20DS-23337 | 11/12/2020 | 110        | 356757.6     | 5777637.6    |      | 97                                   | omc                   | Pass        |                  |
| HDR:W20DS06517 | S20DS-23616 | 14/12/2020 | 109        | 356750       | 5777663      | 8.92 | 96                                   | 0.5 wet               | Pass        | Retest of 23336  |
| HDR:W20DS06517 | 23618       | 14/12/2020 | 202        | 356679.0     | 5777732.0    | 9.10 | 97.5                                 | omc                   | Pass        | Retest of 23335  |
| HDR:W20DS06538 | S20DS-23692 | 15/12/2020 |            | 356718       | 5777632      | 9.15 | 98.5                                 | omc                   | Pass        |                  |
| HDR:W20DS06538 | S20DS-23693 | 15/12/2020 | 121        | 356777       | 5777645      | 8.2  | 97                                   | 3.0 wet               | Pass        | Retest of 23329  |
| HDR:W20DS06538 | S20DS-23694 | 15/12/2020 |            | 356704       | 5777681      | 9.35 | 99.5                                 | omc                   | Pass        |                  |
| HDR:W20DS06538 | S20DS-23695 | 15/12/2020 | 120        | 356702       | 5777708      | 9.25 | 100                                  | omc                   | Pass        | Retest of 23331  |
| HDR:W20DS06538 | S20DS-23696 | 15/12/2020 | 114        | 356710.4     | 5777644.9    | 9.4  | 99                                   | 0.5 wet               | Pass        |                  |
| HDR:W20DS06538 | S20DS-23697 | 15/12/2020 | 140        | 356693       | 5777693.3    | 9.56 | 100                                  | omc                   | Pass        |                  |

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL       | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks          |
|----------------|-------------|------------|------------|--------------|--------------|----------|--------------------------------------|-----------------------|-------------|------------------|
| HDR:W20DS06588 | 23903       | 17/12/2020 | 204        | 356716.9     | 5777734.0    | 8.93     | 99.5                                 | omc                   | Pass        |                  |
| HDR:W20DS06588 | S20DS-23904 | 17/12/2020 | 136        | 356749.9     | 5777708.9    | 9.06     | 99                                   | 2.0 dry               | Pass        |                  |
| HDR:W20DS06588 | 23905       | 17/12/2020 | 210        | 356799.3     | 5777719.7    | 8.79     | 93.0                                 | omc                   | Fail        | See Retest 24018 |
| HDR:W20DS06588 | S20DS-23906 | 17/12/2020 | 134        | 356772.6     | 5777769      | 9.17     | 100                                  | 0.5 dry               | Pass        |                  |
| HDR:W20DS06588 | 23907       | 17/12/2020 | 204        | 356736.0     | 5777719.4    | 9.17     | 96.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W20DS06588 | 23908       | 17/12/2020 | 215        | 356864.6     | 5777758.7    | 7.32     | 92.5                                 | omc                   | Fail        | See Retest 24019 |
| HDR:W20DS06610 | 23981       | 18/12/2020 | 217        | 356868.8     | 5777750.8    | 8.42     | 98.0                                 | 3 wet                 | Pass        |                  |
| HDR:W20DS06610 | 23982       | 18/12/2020 | 217        | 356864.1     | 5777759.6    | 7.93     | 99.0                                 | 2.5 wet               | Pass        |                  |
| HDR:W20DS06610 | 23983       | 18/12/2020 | 217        | 356862.4     | 5777756.4    | 7.68     | 100.5                                | omc                   | Pass        |                  |
| HDR:W20DS06610 | 23987       | 18/12/2020 | 205        | 356725.0     | 5777745.0    | 9.21     | 97.5                                 | 0.5wet                | Pass        |                  |
| HDR:W20DS06610 | 23988       | 18/12/2020 | 208        | 356761.0     | 5777738.0    | 9.25     | 97.0                                 | 2.0                   | Pass        |                  |
| HDR:W20DS06610 | 23989       | 18/12/2020 |            | 356808       | 5777699      | 8.98     | 96                                   | 3.0 wet               | Pass        |                  |
| HDR:W20DS06620 | 24018       | 21/12/2020 | 211        | 356800.6     | 5777732.5    | 8.82     | 102.0                                | omc                   | Pass        | Retest of 23905  |
| HDR:W20DS06620 | 24019       | 21/12/2020 | 215        | 356866.0     | 5777758.0    | 7.30     | 103.5                                | omc                   | Pass        | Retest of 23908  |
| HDR:W21DS00004 | 00021       | 4/01/2021  | Road       | 356838.0     | 5777741.0    | 8.91     | 99.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W21DS00004 | 00022       | 4/01/2021  | Road       | 356839.9     | 5777750.8    | 8.69     | 101                                  | omc                   | Pass        |                  |
| HDR:W21DS00038 | S21DS-00124 | 7/01/2021  |            | 356716       | 5777599      | R.L 8.47 | 100.5                                | 1.0 wet               | Pass        |                  |
| HDR:W21DS00038 | S21DS-00125 | 7/01/2021  |            | 356694       | 5777660      | R.L 8.83 | 100                                  | 1.0 wet               | Pass        |                  |



## 1016363.2000 - Riverfield Estate Stage 2 - HILF Summary

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL       | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks            |
|----------------|-------------|------------|------------|--------------|--------------|----------|--------------------------------------|-----------------------|-------------|--------------------|
| HDR:W21DS00038 | S21DS-00126 | 7/01/2021  |            | 356677       | 5777708      | R.L 9.06 | 99                                   | 1.0 wet               | Pass        |                    |
| HDR:W21DS00038 | S21DS-00127 | 7/01/2021  |            | 356670       | 5777734      | R.L 9.07 | 97.5                                 | 1.0 wet               | Pass        |                    |
| HDR:W21DS00043 | S21DS-00141 | 8/01/2021  | 141        | 356667.1     | 5777696.9    | 9.41     | 99.5                                 | omc                   | Pass        |                    |
| HDR:W21DS00043 | S21DS-00142 | 8/01/2021  | 116        | 356681.8     | 5777657.3    | 9.21     | 100                                  | omc                   | Pass        |                    |
| HDR:W21DS00044 | 00143       | 9/01/2021  | 210        | 356800.8     | 5777743.4    |          | 97                                   | omc                   | Pass        |                    |
| HDR:W21DS00044 | 00144       | 9/01/2021  | 226        | 356794.6     | 5777762.6    |          | 100                                  | omc                   | Pass        |                    |
| HDR:W21DS00044 | 00145       | 9/01/2021  | 227        | 356792.9     | 5777786.3    |          | 98                                   | omc                   | Pass        |                    |
| HDR:W21DS00044 | 00146       | 9/01/2021  | 229        | 356794.9     | 5777808.7    |          | 100.5                                | omc                   | Pass        |                    |
| HDR:W21DS00065 | 00292       | 11/01/2021 | 224        | 356809.6     | 5777774.1    | 9.41     | 99.00                                | 2.0 wet               | Pass        |                    |
| HDR:W21DS00065 | 00293       | 11/01/2021 | 229        | 356785.8     | 5777804.3    | 9.63     | 99.50                                | 0.5 wet               | Pass        |                    |
| HDR:W21DS00065 | 00294       | 11/01/2021 | 220        | 356816.4     | 5777825.4    | 9.14     | 98.50                                | 3.0 wet               | Pass        |                    |
| HDR:W21DS00072 | 00320       | 12/01/2021 | 240        | 356741.5     | 5777809.5    | 9.32     | 93.00                                | 3.0 wet               | Fail        | See Retest - 00368 |
| HDR:W21DS00072 | 00321       | 12/01/2021 | 236        | 356769.3     | 5777786.7    | 9.50     | 98.50                                | 1.5 wet               | Pass        |                    |
| HDR:W21DS00086 | 00363       | 13/01/2021 | 233        | 356758.9     | 5777832.2    | 9.68     | 97.00                                | 0.5 wet               | Pass        |                    |
| HDR:W21DS00086 | 00364       | 13/01/2021 | 237        | 356758.4     | 5777778.7    | 9.67     | 93.50                                | 2.0 wet               | Fail        | See Retest - 00935 |
| HDR:W21DS00086 | 00365       | 13/01/2021 | 238        | 356725.9     | 5777781.7    | 9.63     | 98.50                                | 0.5 wet               | Pass        |                    |
| HDR:W21DS00086 | 00366       | 13/01/2021 | 203        | 356696.6     | 5777746.1    | 9.63     | 98.50                                | omc                   | Pass        |                    |
| HDR:W21DS00086 | 00367       | 13/01/2021 | 240        | 356711.4     | 5777812.8    | 9.86     | 96.00                                | 2.5 wet               | Pass        |                    |
| HDR:W21DS00086 | 00368       | 13/01/2021 | 240        | 356739.5     | 5777810.2    | 9.30     | 97                                   | 1.4 wet               | Pass        | Retest of 00320    |

## 1016363.2000 - Riverfield Estate Stage 2 - HILF Summary

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL   | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks          |
|----------------|-------------|------------|------------|--------------|--------------|------|--------------------------------------|-----------------------|-------------|------------------|
| HDR:W21DS00086 | 00370       | 13/01/2021 | 1002       | 356864.2     | 5777680.7    | 9.15 | 91.00                                | 2.5 wet               | Fail        | See Retest 01105 |
| HDR:W21DS00199 | S21DS-00857 | 19/01/2021 | 307        | 356909.3     | 5777573.4    | 8.25 | 98                                   | 0.5 wet               | Pass        |                  |
| HDR:W21DS00199 | S21DS-00858 | 19/01/2021 | 310        | 356949.3     | 5777574.3    | 8.42 | 99.5                                 | omc                   | Pass        |                  |
| HDR:W21DS00199 | S21DS-00859 | 19/01/2021 | 406        | 356778.3     | 5777854.1    | 9.41 | 97.5                                 | 0.5 dry               | Pass        |                  |
| HDR:W21DS00199 | S21DS-00860 | 19/01/2021 | 405        | 356766.6     | 5777881.4    | 9.25 | 103                                  | 0.5 dry               | Pass        |                  |
| HDR:W21DS00199 | S21DS-00861 | 19/01/2021 | 418        | 356785.3     | 5777897.1    | 9.14 | 98                                   | 0.5 wet               | Pass        |                  |
| HDR:W21DS00199 | S21DS-00862 | 19/01/2021 | 419        | 356783.3     | 5777934.9    | 9.29 | 100.5                                | 0.5 dry               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00924 | 20/01/2021 | 401        | 356718.1     | 5777868.4    | 8.34 | 100                                  | 0.5 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00925 | 20/01/2021 | 402        | 356721       | 5777883.2    | 8.67 | 96                                   | 2.5 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00926 | 20/01/2021 | 404        | 356736.1     | 5777852.4    | 8.97 | 96                                   | omc                   | Pass        |                  |
| HDR:W21DS00219 | S21DS-00927 | 20/01/2021 | 425        | 356744.3     | 5777922.9    | 8.92 | 98.5                                 | omc                   | Pass        |                  |
| HDR:W21DS00219 | S21DS-00928 | 20/01/2021 | 402        | 356721.9     | 5777885.4    | 8.94 | 97                                   | 2.5 dry               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00929 | 20/01/2021 | 401        | 356718.3     | 5777867.2    | 8.75 | 97.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00930 | 20/01/2021 | 227        | 356798.3     | 5777787.9    | 9.69 | 95                                   | 2.0 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00931 | 20/01/2021 | 407        | 356804.6     | 5777846.4    | 9.8  | 100.5                                | 1.0 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00932 | 20/01/2021 | 418        | 356770.5     | 5777846.1    | 9.24 | 98                                   | 4.0 wet               | Fail        | See Retest 01103 |
| HDR:W21DS00219 | S21DS-00933 | 20/01/2021 | 423        | 356772.1     | 5777930.6    | 9.31 | 97.5                                 | 2.5 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00934 | 20/01/2021 | 406        | 356768.9     | 5777865.5    | 9.66 | 96                                   | 2.5 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00935 | 20/01/2021 | 235        | 356760.8     | 5777804.3    | 9.95 | 100                                  | 2.0 wet               | Pass        | Retest of 00364  |

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL    | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks          |
|----------------|-------------|------------|------------|--------------|--------------|-------|--------------------------------------|-----------------------|-------------|------------------|
| HDR:W21DS00219 | S21DS-00936 | 20/01/2021 | 402        | 356693.9     | 5777874.5    | 8.61  | 97.5                                 | 2.0 dry               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00937 | 20/01/2021 | 425        | 356742.3     | 5777927.5    | 9.36  | 96.5                                 | 2.0 wet               | Pass        |                  |
| HDR:W21DS00219 | S21DS-00938 | 20/01/2021 | 426        | 356721.3     | 5777906.1    | 9.28  | 98                                   | 2.0 wet               | Pass        |                  |
| HDR:W21DS00262 | S21DS-01100 | 22/01/2021 | 426        | 356730.3     | 5777922.4    | 9.54  | 101                                  | 0.5 dry               | Pass        |                  |
| HDR:W21DS00262 | S21DS-01101 | 22/01/2021 | 428        | 356737.4     | 5777957.6    | 9.59  | 97                                   | 0.5 wet               | Pass        |                  |
| HDR:W21DS00262 | S21DS-01102 | 22/01/2021 | 513        | 356757.4     | 5777983.1    | 9.72  | 99.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W21DS00262 | S21DS-01103 | 22/01/2021 | 418        | 356769.4     | 5777894.7    | 9.13  | 100                                  | 0.5 dry               | Pass        | Retest of 00932  |
| HDR:W21DS00262 | S21DS-01104 | 22/01/2021 | 402        | 356680.2     | 5777880.1    | 8.29  | 96                                   | omc                   | Pass        |                  |
| HDR:W21DS00262 | S21DS-01105 | 22/01/2021 | 1002       | 356866.6     | 5777682.5    | 9.24  | 100                                  | 0.5 wet               | Pass        | Retest of 00370  |
| HDR:W21DS00262 | S21DS-01106 | 22/01/2021 | 329        | 356974.3     | 5777607.6    | 8.22  | 98                                   | omc                   | Pass        |                  |
| HDR:W21DS00262 | S21DS-01107 | 22/01/2021 | 330        | 356984.2     | 5777595.6    | 8.09  | 99.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W21DS00262 | S21DS-01108 | 22/01/2021 | 333        | 356966       | 5777556.9    | 8.09  | 98.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W21DS00304 | S21DS-01328 | 27/01/2021 |            | 356734.2     | 5777962.3    | 9.85  | 100                                  | 1.0 wet               | Pass        |                  |
| HDR:W21DS00304 | S21DS-01329 | 27/01/2021 |            | 356716.1     | 5777936.6    | 9.85  | 101                                  | 0.5 wet               | Pass        |                  |
| HDR:W21DS00304 | S21DS-01330 | 27/01/2021 |            | 356699.1     | 5777870.9    | 9.72  | 98                                   | 0.5 wet               | Pass        |                  |
| HDR:W21DS00304 | S21DS-01331 | 27/01/2021 |            | 356713.8     | 5777850.4    | 9.95  | 97                                   | omc                   | Pass        |                  |
| HDR:W21DS00675 | S21DS-02721 | 19/02/2021 |            | 356854.4     | 5777723.8    | 8.91  | 99                                   | omc                   | Pass        |                  |
| HDR:W21DS00675 | S21DS-02722 | 19/02/2021 |            | 356866.5     | 5777768      | 8.89  | 98.5                                 | 2.0 wet               | Pass        |                  |
| HDR:W21DS00867 | S21DS-03485 | 5/03/2021  |            | 356860.8     | 5777513.6    | 9.499 | 98.5                                 | 0.5 wet               | Pass        |                  |
| HDR:W21DS00867 | S21DS-03486 | 5/03/2021  |            | 356874.4     | 5777770.1    | 9.6   | 94                                   | 0.5 wet               | Fail        | See Retest 03553 |

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL        | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks         |
|----------------|-------------|------------|------------|--------------|--------------|-----------|--------------------------------------|-----------------------|-------------|-----------------|
| HDR:W21DS00867 | S21DS-03487 | 5/03/2021  |            | 356877.5     | 5777822.9    | 9.41      | 96.5                                 | 0.5 wet               | Pass        |                 |
| HDR:W21DS00881 | S21DS-03549 | 9/03/2021  |            | 357192.5     | 5777602.8    | 7.22      | 101.5                                | 1.0 wet               | Pass        |                 |
| HDR:W21DS00881 | S21DS-03550 | 9/03/2021  |            | 357188.8     | 5777583.4    | 7.42      | 99                                   | 0.5 wet               | Pass        |                 |
| HDR:W21DS00881 | S21DS-03551 | 9/03/2021  |            | 357162       | 5777571.7    | 7.09      | 99.5                                 | 0.5 wet               | Pass        |                 |
| HDR:W21DS00881 | S21DS-03552 | 9/03/2021  |            | 357165.4     | 5777605.4    | 7.31      | 96.5                                 | 2.0 wet               | Pass        |                 |
| HDR:W21DS00881 | S21DS-03553 | 9/03/2021  |            | 356875.4     | 5777769      | 9.32      | 102.5                                | 2.5 dry               | Pass        | Retest of 03486 |
| HDR:W21DS01760 | S21DS-06547 | 13/05/2021 |            | 356890       | 5778000      |           | 96                                   | 1.9 wet               |             |                 |
| HDR:W21DS01760 | S21DS-06548 | 13/05/2021 |            | 356882       | 5777975      |           | 89                                   | 2.1 dry               | Fail        | See Retest 6924 |
| HDR:W21DS01764 | S21DS-06555 | 14/05/2021 |            | 356886       | 5777796      |           | 102                                  | 2.5 wet               | Pass        |                 |
| HDR:W21DS01764 | S21DS-06556 | 14/05/2021 |            | 356884       | 5777948      |           | 93.5                                 | 2.5 wet               | Fail        | See Retest 6925 |
| HDR:W21DS01864 | S21DS-06923 | 24/05/2021 |            | 356901       | 5778057      | 9.86      | 98.5                                 | 0.5 wet               | Pass        |                 |
| HDR:W21DS01864 | S21DS-06924 | 24/05/2021 |            | 356884       | 5777974      | 9.51      | 99                                   | omc                   | Pass        | Retest of 06548 |
| HDR:W21DS01864 | S21DS-06925 | 24/05/2021 |            | 356889       | 5777948      |           | 99                                   | 0.5 wet               | Pass        | Retest of 6556  |
| HDR:W21DS01864 | S21DS-06926 | 24/05/2021 |            | 356915       | 5778028      | 9.91      | 96                                   | 0.5 wet               | Pass        |                 |
| HDR:W21DS02010 | S21DS-07404 | 1/06/2021  |            | 356894       | 5777748      | Elv. 8.46 | 101.5                                | 0.5 wet               | Pass        |                 |
| HDR:W21DS02010 | S21DS-07405 | 1/06/2021  |            | 356899       | 5777725      | Elv. 8.27 | 95                                   | 0.5 wet               | Pass        |                 |
| HDR:W21DS02010 | S21DS-07406 | 1/06/2021  |            | 356874       | 5777725      | Elv. 9.19 | 101.5                                | 2.0 wet               | Pass        |                 |
| HDR:W21DS02035 | S21DS-07475 | 2/06/2021  |            | 356812       | 5777850      | 8.79      | 95                                   | omc                   | Pass        |                 |



## 1016363.2000 - Riverfield Estate Stage 2 - HILF Summary

Tel: (03) 8796 7900  
Fax: (03) 8796 7944

| Report No      | Sample No   | Date       | Lot Number | Location [E] | Location [N] | RL                    | Density Ratio<br>HILF test<br>(≥95%) | Moisture<br>Variation | Pass / Fail | Remarks |
|----------------|-------------|------------|------------|--------------|--------------|-----------------------|--------------------------------------|-----------------------|-------------|---------|
| HDR:W21DS02035 | S21DS-07476 | 2/06/2021  |            | 356903       | 5777809      | 8.94                  | 96.5                                 | 0.5 dry               | Pass        |         |
| HDR:W21DS02035 | S21DS-07477 | 2/06/2021  |            | 356893       | 5777770      | 9.17                  | 95.5                                 | 3.0 wet               | Pass        |         |
| HDR:W21DS02035 | S21DS-07478 | 2/06/2021  |            | 356884       | 5777734      | 9.44                  | 95                                   | 3.0 wet               | Pass        |         |
| HDR:W21DS03493 | S21DS-12885 | 25/11/2021 | 1101       | 356867       | 5777843      | 9.285 / 1             | 96.5                                 | 2.5 wet               | Pass        |         |
| HDR:W21DS03493 | S21DS-12886 | 25/11/2021 | 1102       | 356880       | 5777842      | 9.260 / 4             | 104                                  | 0.5 dry               | Pass        |         |
| HDR:W21DS03493 | S21DS-12887 | 25/11/2021 | 1104       | 356903       | 5777834      | 9.020 / 1             | 98                                   | omc                   | Pass        |         |
| HDR:W21DS03493 | S21DS-12888 | 25/11/2021 | 1106       | 356935       | 5777833      | 8.636 / 1 (FSL-0.45m) | 99.5                                 | 1.5 dry               | Pass        |         |
| HDR:W21DS03558 | S21DS-13113 | 1/12/2021  | 1034       | 357024       | 5777791      | 8.176 / FSL-0.93m     | 98.5                                 | 0.5 wet               | Pass        |         |
| HDR:W21DS03558 | S21DS-13114 | 1/12/2021  | 1029       | 357015       | 5777763      | 8.250 / FSL-0.665m    | 97.5                                 | 0.5 wet               | Pass        |         |
| HDR:W21DS03558 | S21DS-13115 | 1/12/2021  | 1041       | 356973       | 5777799      | 8.750 / FSL-0.5m      | 98                                   | 1.5 dry               | Pass        |         |
| HDR:W21DS03558 | S21DS-13116 | 1/12/2021  | 1039       | 356860       | 5777787      | 8.550 / FSL-0.6m      | 98                                   | 0.5 wet               | Pass        |         |

## Appendix C: Hilf density testing reports

---



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W20DS06452**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 21/12/2020

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23328 | S20DS-23329 | S20DS-23330 | S20DS-23331 | S20DS-23332 | S20DS-23333 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 12/12/2020  | 12/12/2020  | 12/12/2020  | 12/12/2020  | 12/12/2020  | 12/12/2020  |
| E:              | 356774.8    | 356773.7    | 356735.6    | 356703.3    | 356768.4    | 356748.8    |
| N:              | 5777643.8   | 5777645.9   | 5777618.6   | 5777708.9   | 5777610.8   | 577696.5    |
| RL:             | 8.01        | 8.19        | 8.87        | 9.28        | 8.67        | 9.00        |
| H:              | 1           | 2           | 4           | 4           | 3           | 3           |
| Lot:            | 121         | 121         | 110         | 120         | 122         | 26          |

## Field and Laboratory Data

|  |              |             |             |             |             |              |
|--|--------------|-------------|-------------|-------------|-------------|--------------|
| Depth of Test (mm)                             | 225          | 225         | 225         | 225         | 225         | 225          |
| Depth of Layer (mm)                            | 200          | 200         | 200         | 200         | 200         | 200          |
| AS Sieve Size (mm)                             | 19.0         | 19.0        | 19.0        | 19.0        | 19.0        | 19.0         |
| Oversize Wet (%)                               | 0            | 0           | 0           | 0           | 0           | 0            |
| Field Wet Density (t/m <sup>3</sup> )          | 2.02         | 2.00        | 1.98        | 1.98        | 1.97        | 2.03         |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 1.97         | 2.07        | 2.05        | 2.08        | 1.98        | 1.97         |
| Compactive Effort                              | Standard     | Standard    | Standard    | Standard    | Standard    | Standard     |
| Moisture Variation (%)                         | 0.5 wet      | 3.5 wet     | 3.0 wet     | 3.5 wet     | 0.5 wet     | 1.0 wet      |
| Hilf Density Ratio (%)                         | <b>102.0</b> | <b>96.5</b> | <b>96.5</b> | <b>95.0</b> | <b>99.5</b> | <b>103.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W20DS06453**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number: 12719  
 Site Number: 12712

Approved Signatory: J. Lamont  
 (Dandenong Laboratory Manager)  
 Date of Issue: 28/09/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23334 | S20DS-23335 | S20DS-23336 | S20DS-23337 |
|-----------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           |
| Date Tested     | 11/12/2020  | 11/12/2020  | 11/12/2020  | 11/12/2020  |
| E:              | 356691.2    | 356676.8    | 356748.7    | 356757.6    |
| N:              | 5777689.5   | 5777732.7   | 5777660.7   | 5777637.6   |
| Layer:          | 3           | 3           | 2           | 2           |
| Lot:            | 140         | 202         | 119         | 110         |

## Field and Laboratory Data

|                                   |             |             |             |             |
|-----------------------------------|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)               | 200         | 200         | 200         | 200         |
| AS Sieve Size (mm)                | 19.0        | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                  | 0           | 0           | 0           | 0           |
| Field Wet Density (t/m³)          | 2.03        | 1.96        | 1.91        | 1.94        |
| Peak Converted Wet Density (t/m³) | 2.05        | 2.08        | 2.04        | 1.99        |
| Compactive Effort                 | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)            | 1.0 wet     | 1.5 dry     | 0.0         | 0.0         |
| Hilf Density Ratio (%)            | <b>98.5</b> | <b>94.0</b> | <b>93.5</b> | <b>97.0</b> |

## Comments





**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W20DS06517**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 21/12/2020

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23613 | S20DS-23614 | S20DS-23615 | S20DS-23616 | S20DS-23617 | S20DS-23618 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 14/12/2020  | 14/12/2020  | 14/12/2020  | 14/12/2020  | 14/12/2020  | 14/12/2020  |
| E:              | 356789.8    | 356784.1    | 3567761.3   | 356750      | 356782.1    | 356679      |
| N:              | 5777618.8   | 5777669.8   | 5777660     | 5777663     | 5777607.7   | 5777732     |
| RL:             | 8.15        | 8.74        | 9.01        | 8.92        | 8.76        | 9.10        |
|                 | 107         | 122         | 121         | 109         | 175         | 202         |
|                 | 1           | 1           | 2           | 2           | 2           | 3           |

## Field and Laboratory Data

|  |             |              |             |             |             |             |
|--|-------------|--------------|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                             | 175         | 175          | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)                            | 200         | 200          | 200         | 200         | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0         | 19.0        | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0            | 0           | 0           | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 1.98        | 2.03         | 1.98        | 1.94        | 2.00        | 2.01        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.06        | 1.95         | 2.05        | 2.02        | 2.06        | 2.06        |
| Compactive Effort                              | Standard    | Standard     | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)                         | 3.0 wet     | 0.5 dry      | 0.0         | 0.5 wet     | 2.0 wet     | 0.0         |
| Hilf Density Ratio (%)                         | <b>96.0</b> | <b>104.5</b> | <b>96.5</b> | <b>96.0</b> | <b>97.5</b> | <b>97.5</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W20DS06538**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 23/12/2020  
 12712

**THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL**

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23692 | S20DS-23693 | S20DS-23694 | S20DS-23695 | S20DS-23696 | S20DS-23697 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 15/12/2020  | 15/12/2020  | 15/12/2020  | 15/12/2020  | 15/12/2020  | 15/12/2020  |
| E:              | 356718      | 356777      | 356704      | 356702      | 356710.4    | 356693      |
| N:              | 5777632     | 5777645     | 5777681     | 5777708     | 5777644.9   | 5777693.3   |
| RL:             | 9.15        | 8.20        | 9.35        | 9.25        | 9.40        | 9.56        |
| Lot:            | On the Road | 121         | On the Road | 120         | 114         | 140         |
| Layer:          | 5           | 2           | 5           | 4           | 6           | 6           |

## Field and Laboratory Data

|  |             |             |             |              |             |              |
|--|-------------|-------------|-------------|--------------|-------------|--------------|
| Depth of Test (mm)                             | 175         | 175         | 175         | 175          | 175         | 175          |
| Depth of Layer (mm)                            | 200         | 200         | 200         | 200          | 200         | 200          |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        | 19.0         | 19.0        | 19.0         |
| Oversize Wet (%)                               | 0           | 0           | 0           | 0            | 0           | 0            |
| Field Wet Density (t/m <sup>3</sup> )          | 1.97        | 2.02        | 2.03        | 2.03         | 2.01        | 2.06         |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.00        | 2.08        | 2.04        | 2.02         | 2.02        | 2.06         |
| Compactive Effort                              | Standard    | Standard    | Standard    | Standard     | Standard    | Standard     |
| Moisture Variation (%)                         | 0.0         | 3.0 wet     | 0.0         | 0.0          | 0.5 wet     | 0.0          |
| Hilf Density Ratio (%)                         | <b>98.5</b> | <b>97.0</b> | <b>99.5</b> | <b>100.0</b> | <b>99.0</b> | <b>100.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W20DS06588**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 23/12/2020

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23903 | S20DS-23904 | S20DS-23905 | S20DS-23906 | S20DS-23907 | S20DS-23908 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 17/12/2020  | 17/12/2020  | 17/12/2020  | 17/12/2020  | 17/12/2020  | 17/12/2020  |
| E:              | 356716.9    | 356749.9    | 356799.3    | 356772.6    | 356736      | 356864.6    |
| N:              | 5777734     | 5777708.9   | 5777719.7   | 577769      | 5777719.4   | 5777758.7   |
| RL:             | 8.93        | 9.06        | 8.79        | 9.17        | 9.17        | 7.32        |
| Lot:            | 204         | 136         | 210         | 134         | 204         | 127         |

## Field and Laboratory Data

|  |             |             |             |              |             |             |
|--|-------------|-------------|-------------|--------------|-------------|-------------|
| Depth of Test (mm)                             | 175         | 175         | 175         | 175          | 175         | 175         |
| Depth of Layer (mm)                            | 200         | 200         | 200         | 200          | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        | 19.0         | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0           | 0           | 0            | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 1.97        | 1.93        | 2.08        | 2.05         | 1.95        | 1.94        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 1.98        | 1.95        | 2.24        | 2.05         | 2.02        | 2.11        |
| Compactive Effort                              | Standard    | Standard    | Standard    | Standard     | Standard    | Standard    |
| Moisture Variation (%)                         | 0.0         | 2.0 dry     | 0.0         | 0.5 dry      | 0.5 wet     | 0.0         |
| Hilf Density Ratio (%)                         | <b>99.5</b> | <b>99.0</b> | <b>93.0</b> | <b>100.0</b> | <b>96.5</b> | <b>92.5</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W20DS06610**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 23/12/2020  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23981 | S20DS-23982 | S20DS-23983 | S20DS-23984 | S20DS-23985 | S20DS-23986 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 18/12/2020  | 18/12/2020  | 18/12/2020  | 18/12/2020  | 18/12/2020  | 18/12/2020  |
| E:              | 356868.8    | 356864.1    | 3556862.4   | 356816      | 356787      | 356745      |
| N:              | 5777750.8   | 5777759.6   | 5777756.4   | 5777560     | 5777564     | 5777568     |
| RL:             | 8.42        | 7.93        | 7.68        | 7.93        | 7.94        | 7.94        |

## Field and Laboratory Data

|  |             |             |              |             |             |             |
|--|-------------|-------------|--------------|-------------|-------------|-------------|
| Depth of Test (mm)                             | 225         | 225         | 225          | 225         | 225         | 225         |
| Depth of Layer (mm)                            | 200         | 200         | 200          | 200         | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0         | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0           | 0            | 0           | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 1.99        | 2.06        | 2.01         | 1.74        | 1.98        | 1.95        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.04        | 2.08        | 2.00         | 2.02        | 2.08        | 2.08        |
| Compactive Effort                              | Standard    | Standard    | Standard     | Standard    | Standard    | Standard    |
| Moisture Variation (%)                         | 3.0 wet     | 2.5 wet     | 0.0          | 2.5 wet     | 2.5 wet     | 4.5 wet     |
| Hilf Density Ratio (%)                         | <b>98.0</b> | <b>99.0</b> | <b>100.5</b> | <b>86.5</b> | <b>95.0</b> | <b>94.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W20DS06610**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 23/12/2020  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-23987 | S20DS-23988 | S20DS-23989 |  |  |
|-----------------|-------------|-------------|-------------|--|--|
| Field Sample ID | 7           | 8           | 9           |  |  |
| Date Tested     | 18/12/2020  | 18/12/2020  | 18/12/2020  |  |  |
| E:              | 356725      | 356761      | 356808      |  |  |
| N:              | 5777745     | 5777738     | 5777699     |  |  |
| RL:             | 9.21        | 9.25        | 8.98        |  |  |

## Field and Laboratory Data

|  |             |             |             |  |  |
|--|-------------|-------------|-------------|--|--|
| Depth of Test (mm)                             | 225         | 225         | 225         |  |  |
| Depth of Layer (mm)                            | 200         | 200         | 200         |  |  |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        |  |  |
| Oversize Wet (%)                               | 0           | 0           | 0           |  |  |
| Field Wet Density (t/m <sup>3</sup> )          | 1.99        | 2.01        | 2.01        |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.04        | 2.07        | 2.09        |  |  |
| Compactive Effort                              | Standard    | Standard    | Standard    |  |  |
| Moisture Variation (%)                         | 0.5 wet     | 2.0 wet     | 3.0 wet     |  |  |
| Hilf Density Ratio (%)                         | <b>97.5</b> | <b>97.0</b> | <b>96.0</b> |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W20DS06620**


**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 – Testing



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 18/01/2021

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S20DS-24018 | S20DS-24019 | S20DS-24020 | S20DS-24021 | S20DS-24022 |
|-----------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           |
| Date Tested     | 21/12/2020  | 21/12/2020  | 21/12/2020  | 21/12/2020  | 21/12/2020  |
| E:              | 356800.6    | 356866      | 35859.7     | 356867.6    | 356744      |
| N:              | 5777732.5   | 5777758     | 5777607.1   | 5777649.1   | 5777566.1   |
| RL:             | 8.817       | 7.30        | 8.19        | 8.47        | 8.24        |
| Lot:            | 211         |             | 3.16        | 321         | 103         |

## Field and Laboratory Data

|  |              |              |              |              |             |
|--|--------------|--------------|--------------|--------------|-------------|
| Depth of Test (mm)                             | 175          | 175          | 175          | 175          | 175         |
| Depth of Layer (mm)                            | 200          | 200          | 200          | 200          | 200         |
| AS Sieve Size (mm)                             | 19.0         | 19.0         | 19.0         | 19.0         | 19.0        |
| Oversize Wet (%)                               | 0            | 0            | 0            | 0            | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 2.13         | 2.12         | 2.08         | 2.04         | 1.97        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.08         | 2.04         | 2.01         | 2.04         | 2.05        |
| Compactive Effort                              | Standard     | Standard     | Standard     | Standard     | Standard    |
| Moisture Variation (%)                         | 0.0          | 0.0          | 0.0          | 1.0 wet      | 0.5 wet     |
| Hilf Density Ratio (%)                         | <b>102.0</b> | <b>103.5</b> | <b>103.0</b> | <b>100.0</b> | <b>96.5</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00004**



**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.200  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: J. Lamont  
 (Dandenong Laboratory Manager)

12712 Date of Issue: 7/01/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Riverfield Estate Stage 2  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Site Won  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00021 | S21DS-00022 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           |  |  |  |
| Date Tested     | 4/01/2021   | 4/01/2021   |  |  |  |
| E               | 356838.0    | 356839.9    |  |  |  |
| N               | 5777741.0   | 5777750.8   |  |  |  |
| RL              | 8.91        | 8.69        |  |  |  |

## Field and Laboratory Data

|                                   |             |              |  |  |  |
|-----------------------------------|-------------|--------------|--|--|--|
| Depth of Test (mm)                | 175         | 175          |  |  |  |
| Depth of Layer (mm)               | 200         | 200          |  |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0         |  |  |  |
| Field Wet Density (t/m³)          | 2.00        | 2.06         |  |  |  |
| Peak Converted Wet Density (t/m³) | 2.01        | 2.04         |  |  |  |
| Compactive Effort                 | Standard    | Standard     |  |  |  |
| Moisture Variation (%)            | 0.5 wet     | 0.0          |  |  |  |
| Hilf Density Ratio (%)            | <b>99.5</b> | <b>101.0</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00038**


**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: J. Lamont  
 (Dandenong Laboratory Manager)  
 Date of Issue: 8/01/2021

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Site Won  
**Material:** CLAY FILL

## Sample Data

| Sample ID       | S21DS-00124 | S21DS-00125 | S21DS-00126 | S21DS-00127 |
|-----------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           |
| Date Tested     | 7/01/2021   | 7/01/2021   | 7/01/2021   | 7/01/2021   |
| Location        | E 356716    | E 356694    | E 356677    | E 356670    |
|                 | N 5777599   | N 5777660   | N 5777708   | N 777734    |
|                 | R.L 8.47    | R.L 8.83    | R.L 9.06    | R.L 9.07    |

## Field and Laboratory Data

|  |              |              |             |             |
|--|--------------|--------------|-------------|-------------|
| Depth of Test (mm)                             | 175          | 175          | 175         | 175         |
| Depth of Layer (mm)                            | 200          | 200          | 200         | 200         |
| Field Wet Density (t/m <sup>3</sup> )          | 2.02         | 2.03         | 2.01        | 2.01        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.02         | 2.03         | 2.03        | 2.06        |
| Compactive Effort                              | Standard     | Standard     | Standard    | Standard    |
| Moisture Variation (%)                         | 1.0 wet      | 1.0 wet      | 1.0 wet     | 1.0 wet     |
| Hilf Density Ratio (%)                         | <b>100.5</b> | <b>100.0</b> | <b>99.0</b> | <b>97.5</b> |

## Comments





Dandenong South  
 ACN 143 009 330  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431



**Report No: HDR:W21DS00043**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Accreditation No. 12719

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 18/01/2021

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00141 | S21DS-00142 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           |  |  |  |
| Date Tested     | 8/01/2020   | 8/01/2020   |  |  |  |
| E:              | 356667.1    | 356681.8    |  |  |  |
| N:              | 5777696.9   | 5777657.3   |  |  |  |
| RL:             | 9.41        | 9.21        |  |  |  |
| Lot:            | 141         | 116         |  |  |  |

## Field and Laboratory Data

|                                   |             |              |  |  |  |
|-----------------------------------|-------------|--------------|--|--|--|
| Depth of Test (mm)                | 175         | 175          |  |  |  |
| Depth of Layer (mm)               | 200         | 200          |  |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0         |  |  |  |
| Oversize Wet (%)                  | 0           | 0            |  |  |  |
| Field Wet Density (t/m³)          | 2.05        | 2.02         |  |  |  |
| Peak Converted Wet Density (t/m³) | 2.06        | 2.02         |  |  |  |
| Compactive Effort                 | Standard    | Standard     |  |  |  |
| Moisture Variation (%)            | 0.0         | 0.0          |  |  |  |
| Hilf Density Ratio (%)            | <b>99.5</b> | <b>100.0</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00044**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.2000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 18/01/2021  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00143 | S21DS-00144 | S21DS-00145 | S21DS-00146 |
|-----------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           |
| Date Tested     | 9/01/2020   | 9/01/2020   | 9/01/2020   | 9/01/2020   |
| E:              | 356800.8    | 356794.6    | 356792.9    | 356794.9    |
| N:              | 5777743.4   | 5777762.6   | 5777786.3   | 5777808.7   |
| RL:             | 210         | 226         | 227         | 229         |

## Field and Laboratory Data

|                                   |             |              |             |              |
|-----------------------------------|-------------|--------------|-------------|--------------|
| Depth of Test (mm)                | 175         | 175          | 175         | 175          |
| Depth of Layer (mm)               | 200         | 200          | 200         | 200          |
| AS Sieve Size (mm)                | 19.0        | 19.0         | 19.0        | 19.0         |
| Oversize Wet (%)                  | 0           | 0            | 0           | 0            |
| Field Wet Density (t/m³)          | 2.09        | 2.06         | 2.02        | 2.06         |
| Peak Converted Wet Density (t/m³) | 2.15        | 2.05         | 2.07        | 2.05         |
| Compactive Effort                 | Standard    | Standard     | Standard    | Standard     |
| Moisture Variation (%)            | 0.0         | 0.0          | 0.0         | 0.0          |
| Hilf Density Ratio (%)            | <b>97.0</b> | <b>100.0</b> | <b>98.0</b> | <b>100.5</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00065**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.2000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 18/01/2021  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00292 | S21DS-00293 | S21DS-00294 |  |  |
|-----------------|-------------|-------------|-------------|--|--|
| Field Sample ID | 1           | 2           | 3           |  |  |
| Date Tested     | 11/01/2021  | 11/01/2021  | 11/01/2021  |  |  |
| E:              | 356809.6    | 356785.8    | 356816.4    |  |  |
| N:              | 5777774.1   | 5777804.3   | 5777825.4   |  |  |
| RL:             | 9.41        | 9.63        | 9.140       |  |  |
| Lot:            | 224         | 229         | 220         |  |  |

## Field and Laboratory Data

|                                   |             |             |             |  |  |
|-----------------------------------|-------------|-------------|-------------|--|--|
| Depth of Test (mm)                | 175         | 175         | 175         |  |  |
| Depth of Layer (mm)               | 200         | 200         | 200         |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0        | 19.0        |  |  |
| Oversize Wet (%)                  | 0           | 0           | 0           |  |  |
| Field Wet Density (t/m³)          | 2.06        | 1.99        | 2.02        |  |  |
| Peak Converted Wet Density (t/m³) | 2.07        | 2.00        | 2.05        |  |  |
| Compactive Effort                 | Standard    | Standard    | Standard    |  |  |
| Moisture Variation (%)            | 2.0 wet     | 0.5 wet     | 3.0 wet     |  |  |
| Hilf Density Ratio (%)            | <b>99.0</b> | <b>99.5</b> | <b>98.5</b> |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431



**Report No: HDR:W21DS00072**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.2000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 12712 Date of Issue: 19/01/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00320 | S21DS-00321 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           |  |  |  |
| Date Tested     | 12/01/2021  | 12/01/2021  |  |  |  |
| E:              | 356741.5    | 356769.3    |  |  |  |
| N:              | 5777809.5   | 5777786.7   |  |  |  |
| RL:             | 9.32        | 9.50        |  |  |  |
| Lot:            | 240         | 236         |  |  |  |

## Field and Laboratory Data

|  |             |             |  |  |  |
|--|-------------|-------------|--|--|--|
| Depth of Test (mm)                             | 175         | 175         |  |  |  |
| Depth of Layer (mm)                            | 200         | 200         |  |  |  |
| AS Sieve Size (mm)                             | 19.0        | 19.0        |  |  |  |
| Oversize Wet (%)                               | 0           | 0           |  |  |  |
| Field Wet Density (t/m <sup>3</sup> )          | 1.96        | 2.12        |  |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.11        | 2.15        |  |  |  |
| Compactive Effort                              | Standard    | Standard    |  |  |  |
| Moisture Variation (%)                         | 3.0 wet     | 1.5 wet     |  |  |  |
| Hilf Density Ratio (%)                         | <b>93.0</b> | <b>98.5</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00086**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.2000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 19/01/2021

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00363 | S21DS-00364 | S21DS-00365 | S21DS-00366 | S21DS-00367 | S21DS-00368 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 13/01/2021  | 13/01/2021  | 13/01/2021  | 13/01/2021  | 13/01/2021  | 13/01/2021  |
| E:              | 356758.9    | 356758.4    | 356725.9    | 356696.6    | 356711.4    | 356739.5    |
| N:              | 5777832.2   | 5777778.7   | 5777781.7   | 5777746.1   | 5777812.8   | 5777810.2   |
| RL:             | 9.68        | 9.67        | 9.63        | 9.63        | 9.86        | 9.30        |
| Lot:            | 233         | 237         | 238         | 203         | 240         | 240         |

## Field and Laboratory Data

|  |             |             |             |             |             |             |
|--|-------------|-------------|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                             | 175         | 175         | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)                            | 200         | 200         | 200         | 200         | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0           | 0           | 0           | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 1.99        | 1.97        | 2.00        | 1.98        | 1.96        | 1.99        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.04        | 2.10        | 2.03        | 2.02        | 2.05        | 2.05        |
| Compactive Effort                              | Standard    | Standard    | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)                         | 0.5 wet     | 2.0 wet     | 0.5 wet     | 0.0         | 2.5 wet     | 1.5 wet     |
| Hilf Density Ratio (%)                         | <b>97.0</b> | <b>93.5</b> | <b>98.5</b> | <b>98.5</b> | <b>96.0</b> | <b>97.0</b> |

## Comments



Dandenong South  
 ACN 143 009 330  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00086**



**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.2000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 19/01/2021

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00369 | S21DS-00370 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 7           | 8           |  |  |  |
| Date Tested     | 13/01/2021  | 13/01/2021  |  |  |  |
| E:              | 356867.9    | 356864.2    |  |  |  |
| N:              | 5777658.8   | 5777680.7   |  |  |  |
| RL:             | 8.69        | 9.15        |  |  |  |
| Lot:            | 321         | 1002        |  |  |  |

## Field and Laboratory Data

|                                   |             |             |  |  |  |
|-----------------------------------|-------------|-------------|--|--|--|
| Depth of Test (mm)                | 175         | 175         |  |  |  |
| Depth of Layer (mm)               | 200         | 200         |  |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0        |  |  |  |
| Oversize Wet (%)                  | 0           | 0           |  |  |  |
| Field Wet Density (t/m³)          | 2.00        | 1.93        |  |  |  |
| Peak Converted Wet Density (t/m³) | 2.07        | 2.13        |  |  |  |
| Compactive Effort                 | Standard    | Standard    |  |  |  |
| Moisture Variation (%)            | 2.5 wet     | 2.5 wet     |  |  |  |
| Hilf Density Ratio (%)            | <b>97.0</b> | <b>91.0</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00199**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 3  
**Project No.:** 1016363.3000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 25/01/2021

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00857 | S21DS-00858 | S21DS-00859 | S21DS-00860 | S21DS-00861 | S21DS-00862 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 19/01/2021  | 19/01/2021  | 19/01/2021  | 19/01/2021  | 19/01/2021  | 19/01/2021  |
| E:              | 356909.3    | 356949.3    | 3567678.3   | 356766.6    | 356785.3    | 356783.3    |
| N:              | 5777573.4   | 5777574.3   | 5777854.1   | 5777881.4   | 5777897.1   | 5777934.9   |
| RL:             | 8.25        | 8.42        | 9.41        | 9.25        | 9.14        | 9.29        |
| Lot:            | 307         | 310         | 406         | 405         | 418         | 419         |

## Field and Laboratory Data

|  |             |             |             |              |             |              |
|--|-------------|-------------|-------------|--------------|-------------|--------------|
| Depth of Test (mm)                             | 175         | 175         | 175         | 175          | 175         | 175          |
| Depth of Layer (mm)                            | 200         | 200         | 200         | 200          | 200         | 200          |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        | 19.0         | 19.0        | 19.0         |
| Oversize Wet (%)                               | 0           | 0           | 0           | 0            | 0           | 0            |
| Field Wet Density (t/m <sup>3</sup> )          | 1.95        | 2.04        | 1.98        | 1.94         | 1.95        | 1.97         |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 1.99        | 2.05        | 2.04        | 1.88         | 1.99        | 1.96         |
| Compactive Effort                              | Standard    | Standard    | Standard    | Standard     | Standard    | Standard     |
| Moisture Variation (%)                         | 0.5 wet     | 0.0         | 0.5 dry     | 0.5 dry      | 0.5 wet     | 0.5 dry      |
| Hilf Density Ratio (%)                         | <b>98.0</b> | <b>99.5</b> | <b>97.5</b> | <b>103.0</b> | <b>98.0</b> | <b>100.5</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00219**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 3  
**Project No.:** 1016363.3000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 25/01/2021

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:**  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00924 | S21DS-00925 | S21DS-00926 | S21DS-00927 | S21DS-00928 | S21DS-00929 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 20/01/2021  | 20/01/2021  | 20/01/2021  | 20/01/2021  | 20/01/2021  | 20/01/2021  |
| E:              | 356718.1    | 356721.0    | 356736.1    | 356744.3    | 356721.9    | 356718.3    |
| N:              | 5777868.4   | 5777883.2   | 5777852.4   | 5777922.9   | 5777885.4   | 5777867.2   |
| EL:             | 8.34        | 8.67        | 8.97        | 8.92        | 8.94        | 8.75        |
| Lot:            | 401         | 402         | 404         | 425         | 402         | 401         |

## Field and Laboratory Data

|  |              |             |             |             |             |             |
|--|--------------|-------------|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                             | 175          | 175         | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)                            | 200          | 200         | 200         | 200         | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0         | 19.0        | 19.0        | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0            | 0           | 0           | 0           | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 2.00         | 1.98        | 1.97        | 2.05        | 1.99        | 1.98        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.00         | 2.06        | 2.05        | 2.08        | 2.06        | 2.04        |
| Compactive Effort                              | Standard     | Standard    | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)                         | 0.5 wet      | 2.5 wet     | 0.0         | 0.0         | 2.5 dry     | 0.5 wet     |
| Hilf Density Ratio (%)                         | <b>100.0</b> | <b>96.0</b> | <b>96.0</b> | <b>98.5</b> | <b>97.0</b> | <b>97.5</b> |

## Comments





**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00219**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 3  
**Project No.:** 1016363.3000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 25/01/2021  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:**  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00930 | S21DS-00931 | S21DS-00932 | S21DS-00933 | S21DS-00934 | S21DS-00935 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 7           | 8           | 9           | 10          | 11          | 12          |
| Date Tested     | 20/01/2021  | 20/01/2021  | 20/01/2021  | 20/01/2021  | 20/01/2021  | 20/01/2021  |
| E:              | 356798.3    | 356804.6    | 356770.5    | 356772.1    | 356768.9    | 356760.8    |
| N:              | 5777787.9   | 5777846.4   | 577786.1    | 5777930.6   | 57757865.5  | 5777804.3   |
| EL:             | 9.69        | 9.80        | 9.24        | 9.31        | 9.66        | 9.95        |
| Lot:            | 227         | 407         | 418         | 423         | 406         | 235         |

## Field and Laboratory Data

|  |             |              |             |             |             |              |
|--|-------------|--------------|-------------|-------------|-------------|--------------|
| Depth of Test (mm)                             | 175         | 175          | 175         | 175         | 175         | 175          |
| Depth of Layer (mm)                            | 200         | 200          | 200         | 200         | 200         | 200          |
| AS Sieve Size (mm)                             | 19.0        | 19.0         | 19.0        | 19.0        | 19.0        | 19.0         |
| Oversize Wet (%)                               | 0           | 0            | 0           | 0           | 0           | 0            |
| Field Wet Density (t/m <sup>3</sup> )          | 1.94        | 2.00         | 1.97        | 1.99        | 1.99        | 2.05         |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.04        | 1.99         | 2.02        | 2.05        | 2.07        | 2.05         |
| Compactive Effort                              | Standard    | Standard     | Standard    | Standard    | Standard    | Standard     |
| Moisture Variation (%)                         | 2.0 wet     | 1.0 wet      | 4.0 wet     | 2.5 wet     | 2.5 wet     | 2.0 wet      |
| Hilf Density Ratio (%)                         | <b>95.0</b> | <b>100.5</b> | <b>98.0</b> | <b>97.5</b> | <b>96.0</b> | <b>100.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00219**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 3  
**Project No.:** 1016363.3000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Approved Signatory: M. Longfield  
 (Senior Technician)  
 12712 Date of Issue: 25/01/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:**  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-00936 | S21DS-00937 | S21DS-00938 |  |  |
|-----------------|-------------|-------------|-------------|--|--|
| Field Sample ID | 13          | 14          | 15          |  |  |
| Date Tested     | 20/01/2021  | 20/01/2021  | 20/01/2021  |  |  |
| E:              | 356693.9    | 356742.3    | 356721.3    |  |  |
| N:              | 5777874.5   | 5777927.5   | 5777906.1   |  |  |
| EL:             | 8.61        | 9.36        | 9.28        |  |  |
| Lot:            | 402         | 425         | 426         |  |  |

## Field and Laboratory Data

|                                   |             |             |             |  |  |
|-----------------------------------|-------------|-------------|-------------|--|--|
| Depth of Test (mm)                | 175         | 175         | 175         |  |  |
| Depth of Layer (mm)               | 200         | 200         | 200         |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0        | 19.0        |  |  |
| Oversize Wet (%)                  | 0           | 0           | 0           |  |  |
| Field Wet Density (t/m³)          | 2.06        | 2.00        | 2.04        |  |  |
| Peak Converted Wet Density (t/m³) | 2.10        | 2.07        | 2.09        |  |  |
| Compactive Effort                 | Standard    | Standard    | Standard    |  |  |
| Moisture Variation (%)            | 2.0 dry     | 2.0 wet     | 2.0 wet     |  |  |
| Hilf Density Ratio (%)            | <b>97.5</b> | <b>96.5</b> | <b>98.0</b> |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00262**  
**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 – Testing

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 29/01/2021  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-01100 | S21DS-01101 | S21DS-01102 | S21DS-01103 | S21DS-01104 | S21DS-01105 |
|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           | 6           |
| Date Tested     | 22/01/2021  | 22/01/2021  | 22/01/2021  | 22/01/2021  | 22/01/2021  | 22/01/2021  |
| E:              | 356730.3    | 356737.4    | 356757.4    | 356769.4    | 356680.2    | 356866.6    |
| N:              | 5777922.4   | 5777957.6   | 5777983.1   | 5777894.7   | 5777880.1   | 5777682.5   |
| RL:             | 9.54        | 9.59        | 9.72        | 9.13        | 8.29        | 9.24        |
| Lot:            | 426         | 428         | 513         | 418         | 402         | 1002        |

## Field and Laboratory Data

|  |              |             |             |              |             |              |
|--|--------------|-------------|-------------|--------------|-------------|--------------|
| Depth of Test (mm)                             | 175          | 175         | 175         | 175          | 175         | 175          |
| Depth of Layer (mm)                            | 200          | 200         | 200         | 200          | 200         | 200          |
| AS Sieve Size (mm)                             | 19.0         | 19.0        | 19.0        | 19.0         | 19.0        | 19.0         |
| Oversize Wet (%)                               | 0            | 0           | 0           | 0            | 0           | 0            |
| Field Wet Density (t/m <sup>3</sup> )          | 2.03         | 1.98        | 2.04        | 2.00         | 2.02        | 2.02         |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.01         | 2.04        | 2.05        | 2.00         | 2.10        | 2.02         |
| Compactive Effort                              | Standard     | Standard    | Standard    | Standard     | Standard    | Standard     |
| Moisture Variation (%)                         | 0.5 dry      | 0.5 wet     | 0.5 wet     | 0.5 dry      | 0.0         | 0.5 wet      |
| Hilf Density Ratio (%)                         | <b>101.0</b> | <b>97.0</b> | <b>99.5</b> | <b>100.0</b> | <b>96.0</b> | <b>100.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS00262**


**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards.

Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 29/01/2021

12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-01106 | S21DS-01107 | S21DS-01108 |  |  |
|-----------------|-------------|-------------|-------------|--|--|
| Field Sample ID | 7           | 8           | 9           |  |  |
| Date Tested     | 22/01/2021  | 22/01/2021  | 22/01/2021  |  |  |
| E:              | 356974.3    | 356984.2    | 356966      |  |  |
| N:              | 5777607.6   | 5777595.6   | 5777556.9   |  |  |
| RL:             | 8.22        | 8.09        | 8.09        |  |  |
| Lot:            | 329         | 330         | 333         |  |  |

## Field and Laboratory Data

|  |             |             |             |  |  |
|--|-------------|-------------|-------------|--|--|
| Depth of Test (mm)                             | 175         | 175         | 175         |  |  |
| Depth of Layer (mm)                            | 200         | 200         | 200         |  |  |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        |  |  |
| Oversize Wet (%)                               | 0           | 0           | 0           |  |  |
| Field Wet Density (t/m <sup>3</sup> )          | 2.03        | 2.00        | 2.03        |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.07        | 2.01        | 2.06        |  |  |
| Compactive Effort                              | Standard    | Standard    | Standard    |  |  |
| Moisture Variation (%)                         | 0.0         | 0.5 wet     | 0.5 wet     |  |  |
| Hilf Density Ratio (%)                         | <b>98.0</b> | <b>99.5</b> | <b>98.5</b> |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W21DS00304**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 4  
**Project No.:** 1016363.4000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Approved Signatory: M. Robinson  
 (Team Leader)  
 Date of Issue: 28/01/2021  
 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Clyde North  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** CLAY

## Sample Data

| Sample ID       | S21DS-01328 | S21DS-01329 | S21DS-01330 | S21DS-01331 |  |  |
|-----------------|-------------|-------------|-------------|-------------|--|--|
| Field Sample ID | 1           | 2           | 3           | 4           |  |  |
| Date Tested     | 27/01/2021  | 27/01/2021  | 27/01/2021  | 27/01/2021  |  |  |
| E:              | 356734.2    | 356716.1    | 356699.1    | 356713.8    |  |  |
| N:              | 5777962.3   | 5777936.6   | 5777870.9   | 5777850.4   |  |  |
| Elv:            | 9.85        | 9.85        | 9.72        | 9.95        |  |  |

## Field and Laboratory Data

|                                   |              |              |             |             |  |  |
|-----------------------------------|--------------|--------------|-------------|-------------|--|--|
| Depth of Test (mm)                | 175          | 175          | 175         | 175         |  |  |
| Depth of Layer (mm)               | 200          | 200          | 200         | 200         |  |  |
| Field Wet Density (t/m³)          | 2.05         | 1.97         | 2.05        | 2.06        |  |  |
| Peak Converted Wet Density (t/m³) | 2.05         | 1.96         | 2.09        | 2.12        |  |  |
| Compactive Effort                 | Standard     | Standard     | Standard    | Standard    |  |  |
| Moisture Variation (%)            | 1.0 wet      | 0.5 wet      | 0.5 wet     | 0.0         |  |  |
| Hilf Density Ratio (%)            | <b>100.0</b> | <b>101.0</b> | <b>98.0</b> | <b>97.0</b> |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W21DS00675**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 2  
**Project No.:** 1016363.2000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number 12719  
 12712

Approved Signatory: J. A. Smith  
 (Senior Technician)  
 Date of Issue: 3/03/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Clyde North  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95%  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** CLAY

## Sample Data

| Sample ID       | S21DS-02721 | S21DS-02722 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           |  |  |  |
| Date Tested     | 19/02/2021  | 19/02/2021  |  |  |  |
| E:              | 356854.4    | 356866.5    |  |  |  |
| N:              | 5777723.8   | 5777768.0   |  |  |  |
| Elv:            | 8.91        | 8.89        |  |  |  |

## Field and Laboratory Data

|                                   |             |             |  |  |  |
|-----------------------------------|-------------|-------------|--|--|--|
| Depth of Test (mm)                | 175         | 175         |  |  |  |
| Depth of Layer (mm)               | 200         | 200         |  |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0        |  |  |  |
| Oversize Wet (%)                  | 0           | 0           |  |  |  |
| Field Wet Density (t/m³)          | 2.12        | 2.06        |  |  |  |
| Peak Converted Wet Density (t/m³) | 2.14        | 2.09        |  |  |  |
| Compactive Effort                 | Standard    | Standard    |  |  |  |
| Moisture Variation (%)            | 0.0         | 2.0 wet     |  |  |  |
| <b>Hilf Density Ratio (%)</b>     | <b>99.0</b> | <b>98.5</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W21DS00867**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 3  
**Project No.:** 1016363.3000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number 12719  
 12712  
 Approved Signatory: J. A. Smith  
 (Senior Technician)  
 Date of Issue: 9/03/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Stage 3  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Site Won  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-03485 | S21DS-03486 | S21DS-03487 |  |  |  |
|-----------------|-------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           | 3           |  |  |  |
| Date Tested     | 5/03/2021   | 5/03/2021   | 5/03/2021   |  |  |  |
| E               | 356860.8    | 356874.4    | 356877.5    |  |  |  |
| N               | 5777513.6   | 5777770.1   | 5777822.9   |  |  |  |
| EL              | 9.499       | 9.6         | 9.41        |  |  |  |

## Field and Laboratory Data

|                                   |             |             |             |  |  |  |
|-----------------------------------|-------------|-------------|-------------|--|--|--|
| Depth of Test (mm)                | 175         | 175         | 175         |  |  |  |
| Depth of Layer (mm)               | 200         | 200         | 200         |  |  |  |
| AS Sieve Size (mm)                | 19.0        | 19.0        | 19.0        |  |  |  |
| Field Wet Density (t/m³)          | 2.01        | 1.97        | 2.02        |  |  |  |
| Peak Converted Wet Density (t/m³) | 2.04        | 2.09        | 2.09        |  |  |  |
| Compactive Effort                 | Standard    | Standard    | Standard    |  |  |  |
| Moisture Variation (%)            | 0.5 wet     | 0.5 wet     | 0.5 wet     |  |  |  |
| Hilf Density Ratio (%)            | <b>98.5</b> | <b>94.0</b> | <b>96.5</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W21DS00881**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number: 12719  
 Site Number: 12712  
 Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 19/03/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Clyde North  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95%  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** CLAY

## Sample Data

| Sample ID       | S21DS-03549 | S21DS-03550 | S21DS-03551 | S21DS-03552 | S21DS-03553 |
|-----------------|-------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           | 5           |
| Date Tested     | 9/03/2021   | 9/03/2021   | 9/03/2021   | 9/03/2021   | 9/03/2021   |
| E:              | 357192.5    | 357188.8    | 357162.0    | 357165.4    | 356875.4    |
| N:              | 5777602.8   | 5777583.4   | 5777571.7   | 5777605.4   | 5777769.0   |
| Elv:            | 7.22        | 7.42        | 7.09        | 7.31        | 9.32        |

## Field and Laboratory Data

|                                   | S21DS-03549  | S21DS-03550 | S21DS-03551 | S21DS-03552 | S21DS-03553  |
|-----------------------------------|--------------|-------------|-------------|-------------|--------------|
| Depth of Test (mm)                | 175          | 175         | 175         | 175         | 175          |
| Depth of Layer (mm)               | 200          | 200         | 200         | 200         | 200          |
| AS Sieve Size (mm)                | 19.0         | 19.0        | 19.0        | 19.0        | 19.0         |
| Oversize Wet (%)                  | 0            | 0           | 0           | 0           | 0            |
| Field Wet Density (t/m³)          | 2.05         | 2.04        | 2.02        | 1.97        | 2.07         |
| Peak Converted Wet Density (t/m³) | 2.02         | 2.06        | 2.03        | 2.04        | 2.02         |
| Compactive Effort                 | Standard     | Standard    | Standard    | Standard    | Standard     |
| Moisture Variation (%)            | 1.0 wet      | 0.5 wet     | 0.5 wet     | 2.0 wet     | 2.5 dry      |
| Hilf Density Ratio (%)            | <b>101.5</b> | <b>99.0</b> | <b>99.5</b> | <b>96.5</b> | <b>102.5</b> |

**Comments**





**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431



**Report No: HDR:W21DS01760**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 1  
**Project No.:** 1016363.1000  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Accreditation Number: 12719  
 Site Number: 12712  
 Approved Signatory: J. Lamont  
 (Dandenong Laboratory Manager)  
 Date of Issue: 14/05/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95%  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** CLAY

## Sample Data

| Sample ID       | S21DS-06547 | S21DS-06548 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           |  |  |  |
| Date Tested     | 13/05/2021  | 13/05/2021  |  |  |  |
| Location        | E 356890    | E 356882    |  |  |  |
|                 | N 5778000   | N 5777975   |  |  |  |

## Field and Laboratory Data

|  |             |             |  |  |  |
|--|-------------|-------------|--|--|--|
| Depth of Test (mm)                             | 175         | 175         |  |  |  |
| Depth of Layer (mm)                            | 200         | 200         |  |  |  |
| Field Wet Density (t/m <sup>3</sup> )          | 1.86        | 1.85        |  |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 1.94        | 2.08        |  |  |  |
| Compactive Effort                              | Standard    | Standard    |  |  |  |
| Moisture Variation (%)                         | 2.0 wet     | 2.0 dry     |  |  |  |
| Hilf Density Ratio (%)                         | <b>96.0</b> | <b>89.0</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431


**Report No: HDR:W21DS01764**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield - Stage 6  
**Project No.:** 1016363.006  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Approved Signatory: M. Robinson  
 (Team Leader)  
 Date of Issue: 17/05/2021

Accreditation Number: 12719  
 Site Number: 12712  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Clyde North  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95%  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** CLAY

## Sample Data

| Sample ID       | S21DS-06555 | S21DS-06556 |  |  |  |
|-----------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           |  |  |  |
| Date Tested     | 14/05/2021  | 14/05/2021  |  |  |  |
| E:              | 356886      | 356884      |  |  |  |
| N:              | 5777796     | 5777948     |  |  |  |

## Field and Laboratory Data

|                                   |              |             |  |  |  |
|-----------------------------------|--------------|-------------|--|--|--|
| Depth of Test (mm)                | 175          | 175         |  |  |  |
| Depth of Layer (mm)               | 200          | 200         |  |  |  |
| Field Wet Density (t/m³)          | 2.05         | 1.85        |  |  |  |
| Peak Converted Wet Density (t/m³) | 2.02         | 1.97        |  |  |  |
| Compactive Effort                 | Standard     | Standard    |  |  |  |
| Moisture Variation (%)            | 2.5 wet      | 2.5 wet     |  |  |  |
| Hilf Density Ratio (%)            | <b>102.0</b> | <b>93.5</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS01864**


**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield - Stage 6  
**Project No.:** 1016363.006  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number: 12719  
 Site Number: 12712  
 Approved Signatory: M. Longfield  
 (Senior Technician)  
 Date of Issue: 16/06/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-06923 | S21DS-06924 | S21DS-06925 | S21DS-06926 |
|-----------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           |
| Date Tested     | 24/05/2021  | 24/05/2021  | 24/05/2021  | 24/05/2021  |
| E:              | 245801      | 356884      | 356889      | 356915      |
| N:              | 5778057     | 5777974     | 5777948     | 5778028     |
| EL:             | 9.86        | 9.51        | Retest      | 9.91        |

## Field and Laboratory Data

|  |             |             |             |             |
|--|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                             | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)                            | 200         | 200         | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0           | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 2.11        | 2.13        | 2.13        | 2.07        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.14        | 2.16        | 2.15        | 2.16        |
| Compactive Effort                              | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)                         | 0.5 wet     | 0.0         | 0.5 wet     | 0.5 wet     |
| Hilf Density Ratio (%)                         | <b>98.5</b> | <b>99.0</b> | <b>99.0</b> | <b>96.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431



**Report No: HDR:W21DS02010**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield - Stage 6  
**Project No.:** 1016363.006  
**Order No.:** **CG Request No.:**  
**TRN:** **Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Accreditation Number: 12719  
 Site Number: 12712  
 Approved Signatory: J. Lamont  
 (Dandenong Laboratory Manager)  
 Date of Issue: 2/06/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95%  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** CLAY FILL

## Sample Data

| Sample ID       | S21DS-07404 | S21DS-07405 | S21DS-07406 |  |  |  |
|-----------------|-------------|-------------|-------------|--|--|--|
| Field Sample ID | 1           | 2           | 3           |  |  |  |
| Date Tested     | 1/06/2021   | 1/06/2021   | 1/06/2021   |  |  |  |
| Location        | E 356894    | E 356899    | E 356874    |  |  |  |
|                 | N 5777748   | N 5777725   | N 5777725   |  |  |  |
|                 | Elv. 8.46   | Elv. 8.27   | Elv. 9.19   |  |  |  |

## Field and Laboratory Data

|  |              |             |              |  |  |  |
|--|--------------|-------------|--------------|--|--|--|
| Depth of Test (mm)                             | 175          | 175         | 175          |  |  |  |
| Depth of Layer (mm)                            | 200          | 200         | 200          |  |  |  |
| Field Wet Density (t/m <sup>3</sup> )          | 2.13         | 1.99        | 2.08         |  |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.10         | 2.10        | 2.05         |  |  |  |
| Compactive Effort                              | Standard     | Standard    | Standard     |  |  |  |
| Moisture Variation (%)                         | 0.5 wet      | 0.5 wet     | 2.0 wet      |  |  |  |
| Hilf Density Ratio (%)                         | <b>101.5</b> | <b>95.0</b> | <b>101.5</b> |  |  |  |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS02035**


**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 10  
**Project No.:** 1016363.010  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number: 12719  
 Site Number: 12712  
 Approved Signatory: J. Lamont  
 (Dandenong Laboratory Manager)  
 Date of Issue: 11/04/2022  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:**  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Clay

## Sample Data

| Sample ID       | S21DS-07475 | S21DS-07476 | S21DS-07477 | S21DS-07478 |
|-----------------|-------------|-------------|-------------|-------------|
| Field Sample ID | 1           | 2           | 3           | 4           |
| Date Tested     | 2/06/2021   | 2/06/2021   | 2/06/2021   | 2/06/2021   |
| Sample          | 1           | 2           | 3           | 4           |
| E:              | 356812      | 356903      | 356893      | 356884      |
| N:              | 5777850     | 5777809     | 5777770     | 5777734     |
| EL:             | 8.79        | 8.94        | 9.17        | 9.44        |

## Field and Laboratory Data

|                                   | S21DS-07475 | S21DS-07476 | S21DS-07477 | S21DS-07478 |
|-----------------------------------|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)               | 200         | 200         | 200         | 200         |
| Field Wet Density (t/m³)          | 2.07        | 2.09        | 2.07        | 2.05        |
| Peak Converted Wet Density (t/m³) | 2.18        | 2.16        | 2.17        | 2.16        |
| Compactive Effort                 | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)            | 0.0         | 0.5 dry     | 3.0 wet     | 3.0 wet     |
| Hilf Density Ratio (%)            | <b>95.0</b> | <b>96.5</b> | <b>95.5</b> | <b>95.0</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS03493**


**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 11  
**Project No.:** 1016363.011  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing



Accreditation Number: 12719  
 Site Number: 12712  
 Approved Signatory: M. Robinson (Team Leader)  
 Date of Issue: 1/12/2021  
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Clyde North  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95%  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Silty Clay

## Sample Data

| Sample ID       | S21DS-12885 | S21DS-12886 | S21DS-12887 | S21DS-12888              |
|-----------------|-------------|-------------|-------------|--------------------------|
| Field Sample ID | 1           | 2           | 3           | 4                        |
| Date Tested     | 25/11/2021  | 25/11/2021  | 25/11/2021  | 25/11/2021               |
| E:              | 356867      | 356880      | 356903      | 356935                   |
| N:              | 5777843     | 5777842     | 5777834     | 5777833                  |
| RL / Layer:     | 9.285 / 1   | 9.260 / 4   | 9.020 / 1   | 8.636 / 1<br>(FSL-0.45m) |
| Lot:            | 1101        | 1102        | 1104        | 1106                     |

## Field and Laboratory Data

|  |             |              |             |             |
|--|-------------|--------------|-------------|-------------|
| Depth of Test (mm)                             | 125         | 150          | 150         | 175         |
| Depth of Layer (mm)                            | 150         | 175          | 175         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0         | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0            | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 2.07        | 2.18         | 2.06        | 2.12        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.15        | 2.10         | 2.10        | 2.12        |
| Compactive Effort                              | Standard    | Standard     | Standard    | Standard    |
| Moisture Variation (%)                         | 2.5 wet     | 0.5 dry      | 0.0         | 1.5 dry     |
| Hilf Density Ratio (%)                         | <b>96.5</b> | <b>104.0</b> | <b>98.0</b> | <b>99.5</b> |

## Comments



**Dandenong South**  
**ACN 143 009 330**  
 25 Metcalf Street  
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900  
 Fax: +61 3 9706 9431

**Report No: HDR:W21DS03558**

**Issue No: 1**

# HILF Density Ratio Report

**Client:** Greenridge Properties Pty Ltd  
**Address:** PO Box 3131  
 AUBURN VIC 3123  
**Project:** Riverfield Estate - Stage 10  
**Project No.:** 1016363.010  
**Order No.:**  
**TRN:**

**CG Request No.:**  
**Lot No.:**

Accredited for compliance with ISO/IEC 17025  
 - Testing

Accreditation Number: 12719  
 Site Number: 12712

Approved Signatory: M. Robinson  
 (Team Leader)  
 Date of Issue: 3/12/2021

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

## Sample Details

**Location:** Clyde North  
**Client Request ID:**  
**Specification Requirements:** Minimum Hilf Density Ratio of 95% (+- 3% of OMC)  
**Field Test procedures:** AS 1289.5.8.1  
**Laboratory Test procedures:** AS 1289.5.7.1  
**Sampling Method:** AS1289.1.2.1 Clause 6.4 (b)  
**Source:** Onsite  
**Material:** Sandy Clay

## Sample Data

| Sample ID       | S21DS-13113       | S21DS-13114        | S21DS-13115      | S21DS-13116      |
|-----------------|-------------------|--------------------|------------------|------------------|
| Field Sample ID | 1                 | 2                  | 3                | 4                |
| Date Tested     | 1/12/2021         | 1/12/2021          | 1/12/2021        | 1/12/2021        |
| E:              | 357024            | 357015             | 356973           | 35686            |
| N:              | 5777791           | 5777763            | 5777799          | 5777787          |
| RL / Layer:     | 8.176 / FSL-0.93m | 8.250 / FSL-0.665m | 8.750 / FSL-0.5m | 8.550 / FSL-0.6m |
| Lot:            | 1034              | 1029               | 1041             | 1039             |

## Field and Laboratory Data

|  |             |             |             |             |
|--|-------------|-------------|-------------|-------------|
| Depth of Test (mm)                             | 175         | 175         | 175         | 175         |
| Depth of Layer (mm)                            | 200         | 200         | 200         | 200         |
| AS Sieve Size (mm)                             | 19.0        | 19.0        | 19.0        | 19.0        |
| Oversize Wet (%)                               | 0           | 0           | 0           | 0           |
| Field Wet Density (t/m <sup>3</sup> )          | 2.14        | 2.12        | 2.10        | 2.13        |
| Peak Converted Wet Density (t/m <sup>3</sup> ) | 2.18        | 2.17        | 2.15        | 2.16        |
| Compactive Effort                              | Standard    | Standard    | Standard    | Standard    |
| Moisture Variation (%)                         | 0.5 wet     | 0.5 wet     | 1.5 dry     | 0.5 wet     |
| Hilf Density Ratio (%)                         | <b>98.5</b> | <b>97.5</b> | <b>98.0</b> | <b>98.0</b> |

## Comments

## Appendix D: Controlled Fill certificate

---





## CONTROLLED FILL CERTIFICATE - LEVEL 1 INSPECTION & TESTING

PROJECT : Lot No's: 201 to 242  
Riverfield Estate, Stage 2  
Chadwick Geotechnics REF: 1016363.002.v1

CLIENT : Grosvenor Lodge Pty Ltd  
PO Box 4136  
DANDENONG SOUTH VIC 3164  
DATE : 11 April 2022

---

### SUMMARY

Chadwick Geotechnics Pty Ltd conducted Level 1 inspection and testing, in accordance with Section 8.2 Level 1 inspection and Testing *AS3798-2007, Guidelines on earthworks for commercial and residential developments*, during the filling of the site.

So far as it is able to be determined, the fill was placed in accordance with the Specification that required a minimum density ratio of 95% of HILF Density (AS1289.5.7.1) to be achieved.

### LIMITATIONS

This Certificate has been commissioned for the filling of the area mentioned above. No responsibility or liability will be accepted for the use of this report for any purpose other than that for which Chadwick Geotechnics Pty Ltd was engaged, specifically for Level 1 Inspection and Testing of the structural fill (excluding top soil).

This report is based on the conditions present and factors affecting the soil at the time of inspection (12 December 2020 to the 1 December 2021). No responsibility or liability will be accepted and Chadwick Geotechnics Pty Ltd is indemnified to the full extent permitted by law in respect of the use of this Certificate where there has been a change in the nature of the project, or in the site conditions since the site testing.

### CHADWICK GEOTECHNICS PTY LTD

A handwritten signature in black ink that reads 'Robert Barden'.

Robert Barden  
Project Manager

A handwritten signature in blue ink that reads 'Timothy Chadwick'.

Timothy Chadwick  
Project Director

© Chadwick Geotechnics Pty Ltd.

No part of this publication may be reproduced, stored in a retrieval system or transmitted in any form or by any means, electronic, mechanical, photocopying or otherwise other than in accordance with the limitations and for the purpose provided for above.

[www.chadwickgeotechnics.com.au](http://www.chadwickgeotechnics.com.au)

